2017-18

THIRD PARTY INSPECTION REPORT

Name of the Client: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

Agency: **Technical Manager (West),** KRIDL, BBMP, Bangalore.

Name of the Work: Improvements to road & drain at Venkateshwara layout and Lakshmi layout in Ward No.12 Shettyhalli sub division, BBMP, Bangalore.

3RD PARTY CONSULTANTS

CIVIL XPERTS

CONSULTANTS & TESTING CENTER

NABL Accrediated As Per ISO : 17025 - 2005

ISO 9001 : 2008

#174, Sri Ranga Complex, Amruth Nagara Main Road, New Bank Colony, Konanakunte, Bangalore - 560062 | Mob : +91 97429 59595

Ph : 080 26322565 |e-mail : civilexpertsltd@gmail.com

CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

Name of Work : Improvements to road & drain at Venkateshwara layout and Lakshmi layout in Ward No.12 Shettyhalli sub division, BBMP, Bangalore.

Name of Client	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Contractor/Agency	:	**Technical Manager (West),** KRIDL, BBMP, Bangalore.
Total Estimated Cost	:	Rs. 50 Lakhs
Date of Inspection	:	26.08.2017
Status of Bill	:	1st & Final Bill
In the Presence of	:	Assitant Engineer W. No.12, BBMP, Bangalore.
	:	(b) **Mr. Mohan.G,** Sr.Engineer M/s. Civil Experts Consultants & Testing Centre

3rd Party Compliance Report

Sl.No	Description of the Item		Comments / observations
1	Earthwork excavationin manual means in ordinary soil as per specification		Work done up to the billed quantity and Quality is satisfactory
2	Providing Granite slabs of slelected quality roughly dressed and fixed in cement mortar 1:6.....		Work done up to the billed quantity and Quality is satisfactory
3	Compaction of original ground wiht maximum of 6 passes of 8 to 10 tonnes power roller.....		Work done up to the billed quantity and Quality is satisfactory

AE-12

CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

4	Construction of Granular Sub Base by proividing coarse graded crushed stone aggregates Grading I Material including compaction.....		Work done up to the billed quantity and Quality is satisfactory
5	Providing, laying spreading and compacting graded stone aggregate to Wet Mix Macadam specifications.....		Work done up to the billed quantity and Quality is satisfactory
6	Providing and applying primer coat with S.S.Bitumen emulsionon prepared surface of granularbase such as WBM, WMM including clearing of road surface.....		Work done up to the billed quantity and Quality is satisfactory
7	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting wiht old gunny bags and or compressed air to received bituminous treatment including cost of all materials.....		Work done up to the billed quantity and Quality is satisfactory
8	Providing and applying tack coat using 80/100 grade bitumen (VG10) in boiler fitted with spray set distributor at the rate of 0.25 kg per 10 sqm.....		Work done up to the billed quantity and Quality is satisfactory
9	Providing & laying Bituminous Macadam on prepared surface with crushed coarse aggregates as per desing mix of specified grading, premixed with VG-30 grade bituminous binder minimum 3.3% bitumen inlcuding compaction		Work done up to the billed quantity and Quality is satisfactory

IVIL XPERTS
ISO 9001:2008
ONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

10	Providing and laying Bituminous Concrete using graded aggregates confirming to Grading-II with 6% VG-30 Bitumen 30 to 45 mm compacted thickness.....		Work done up to the billed quantity and Quality is satisfactory

For Civil Experts Consultants

Verified By

Authorised Signatory

Authorised Signatory